

CHANGE ORDER

Distribution to:

City Engineer
City Manager
Finance Director
Contractor

Project:
Mason-Montgomery Road Widening and
I&O Railroad Bridge Replacement.

Change Order Number: 1

Initiation Date: 09/01/99

To: Ahern & Associates, Inc.

Contract For: Road and Bridge Construction

Contract Date: October 26, 1998

You are directed to make the following changes in this Contract:

1. See Attached List.

Not Valid until signed by owner.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

Ahern & Associates, Inc.
Contractor
3815 Springfield-Xenia Road
Springfield, Ohio 45506




By

FEB 21, 2000

Date

City of Mason
Owner
202 West Main Street
Mason, Ohio 45040



By

2/22/00

Date

CHANGE ORDER

Distribution to:

City Engineer	<input checked="" type="checkbox"/>
City Manager	<input checked="" type="checkbox"/>
Finance Director	<input checked="" type="checkbox"/>
Contractor	<input checked="" type="checkbox"/>

Project:
Mason-Montgomery Road Widening and
I&O Railroad Bridge Replacement.

Change Order Number: 2

Initiation Date: 10/15/99

To: Ahern & Associates, Inc.

Contract For: Road and Bridge Construction

Contract Date: October 26, 1998

You are directed to make the following changes in this Contract:

1. See Attached List.


Not Valid until signed by owner.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

Ahern & Associates, Inc.
Contractor
3815 Springfield-Xenia Road
Springfield, Ohio 45506


By _____

City of Mason
Owner
202 West Main Street
Mason, Ohio 45040


By _____

FEB 21, 2000
Date

2/22/00
Date

CHANGE ORDER

Distribution to:

<input checked="" type="checkbox"/>	City Engineer
<input checked="" type="checkbox"/>	City Manager
<input checked="" type="checkbox"/>	Finance Director
<input checked="" type="checkbox"/>	Contractor

Project:
Mason-Montgomery Road Widening and
I&O Railroad Bridge Replacement.

Change Order Number: 3

Initiation Date: 11/15/99

To: Ahern & Associates, Inc.

Contract For: Road and Bridge Construction

Contract Date: October 26, 1998

You are directed to make the following changes in this Contract:

1. See Attached List.


Not Valid until signed by owner.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

Ahern & Associates, Inc.
Contractor
3815 Springfield-Xenia Road
Springfield, Ohio 45506


By _____

City of Mason
Owner
202 West Main Street
Mason, Ohio 45040


By _____

FEB 21, 2000
Date

2/22/00
Date

CHANGE ORDER

Distribution to:

City Engineer
City Manager
Finance Director
Contractor

Project: Mason-Montgomery Road Widening and
I&O Railroad Bridge Replacement.

Change Order Number: 4

Initiation Date: 12/10/99

To: Ahern & Associates, Inc.

Contract For: Road and Bridge Construction

Contract Date: October 26, 1998

You are directed to make the following changes in this Contract:

Retaining Wall @ Cowans (200') 1LS \$62,798.40

Not Valid until signed by owner.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

Ahern & Associates, Inc.
Contractor
3815 Springfield-Xenia Road
Springfield, Ohio 45506



By

City of Mason
Owner
202 West Main Street
Mason, Ohio 45040



By

FEB 21, 2000

Date

2/22/00

Date

CHANGE ORDER

Distribution to:

City Engineer
City Manager
Finance Director
Contractor

Project:
Mason-Montgomery Road Widening and
I&O Railroad Bridge Replacement.

Change Order Number: 5

Initiation Date: 2/22/00

To: Ahern & Associates, Inc.

Contract For: Road and Bridge Construction

Contract Date: October 26, 1998

You are directed to make the following changes in this Contract:

1. See Attached List.
2. Because of the additional work and delays the completion date has been extended to June 1, 2000

Not Valid until signed by owner.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

Ahern & Associates, Inc.
Contractor
3815 Springfield-Xenia Road
Springfield, Ohio 45506

[Signature]

By

City of Mason
Owner
202 West Main Street
Mason, Ohio 45040

[Signature]

By

Feb. 21, 2000

Date

2/22/00

Date

CHANGE ORDER

Distribution to:

City Engineer
 City Manager
 Finance Director
 Contractor

Project:
Mason-Montgomery Road Widening and
I&O Railroad Bridge Replacement.

Change Order Number: 6

Initiation Date: 03/24/00

To: Ahern & Associates, Inc.

Contract For: Road and Bridge Construction

Contract Date: October 26, 1998

You are directed to make the following changes in this Contract:

Labor for derailleurs	1LS	\$1,837.12
Maintenance of traffic stone	1LS	\$15,065.15
Winter concrete protection	1LS	\$3,001.54
Repair temp. track	1LS	\$1,298.98
Tent / heat deck	1LS	\$8,575.73
Detzel overtime	1LS	\$4,251.45
U.S. Trackworks overtime	1LS	\$4,545.26
Raise manhole at 18+50	1LS	\$1,522.50
Total		\$40,097.73

Not Valid until signed by owner.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

Ahern & Associates, Inc.
Contractor
3815 Springfield-Xenia Road
Springfield, Ohio 45506



By

City of Mason
Owner
202 West Main Street
Mason, Ohio 45040



By

MAR. 29, 2000

Date

4/4/00

Date

CHANGE ORDER

Distribution to:

City Engineer
 City Manager
 Finance Director
 Contractor



Project:

Mason-Montgomery Road Widening and
 I&O Railroad Bridge Replacement.

Change Order Number: 7

Initiation Date: 04/17/00

To: Ahern & Associates, Inc.

Contract For: Road and Bridge Construction
 Contract Date: October 26, 1998

You are directed to make the following changes in this Contract:

Rebuild Wall Section	LS	1	\$62,126.40	\$62,126.40
Additional Wall at Cowans	LS	1	\$19,624.50	\$19,624.50
Tack Coat	Gal	350	\$2.10	\$735.00
Bit Agg Base Course	CY	725	\$58.80	\$42,630.00
Asphalt Surface	CY	200	\$66.15	\$13,230.00
Additional Mobilization	EA	1	\$1,575.00	\$1,575.00
Bit Agg Base Course	CY	-582	\$55.00	(\$32,010.00)
Asphalt Leveling	CY	-325	\$60.00	(\$19,500.00)
Asphalt Surface	CY	-179	\$65.00	(\$11,635.00)
SK Overtime 3/10&3/11	LS	1	\$1,396.89	\$1,396.89
SK Overtime 3/17&3/18	LS	1	\$3,483.74	\$3,483.74
SK Overtime (2X) 3/19	LS	1	\$1,036.81	\$1,036.81
SK Overtime 3/31&4/01	LS	1	\$2,432.52	\$2,432.52
SK Overtime 4/14&4/15	LS	1	\$2,141.81	\$2,141.81
Additional North Wall	LS	1	\$93,487.44	\$93,487.44
Sewer to VFW	LS	1	\$5,076.34	\$5,076.34
Waterline to VFW	LS	1	\$3,118.87	\$3,118.87
Remove Concord Crossing	LS	1	\$344.82	\$344.82
Total				\$189,295.14

Not Valid until signed by owner.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

Ahern & Associates, Inc.
 Contractor

3815 Springfield-Xenia Road
 Springfield, Ohio 45506

James E. Bruckey

By 5/3/00

Date _____

City of Mason
 Owner

202 West Main Street
 Mason, Ohio 45040

By _____

Date _____

CHANGE ORDER

Distribution to:

City Engineer
 City Manager
 Finance Director
 Contractor

Project:
 Mason-Montgomery Road Widening and
 I&O Railroad Bridge Replacement.

Change Order Number: 8

Initiation Date: 04/30/00

To: Ahern & Associates, Inc.

Contract For: Road and Bridge Construction
Contract Date: October 26, 1998

You are directed to make the following changes in this Contract:

INCREASED QUANTITIES					
Pipe Remove	LF	1524	\$5.00	\$7,620.00	
Structural Steel	LB	5347	\$1.20	\$6,416.40	
Structural Steel	LB	28374	\$1.30	\$36,886.20	
Paint Steel	LB	33721	\$0.10	\$3,372.10	

Total \$54,294.70

Not Valid until signed by owner.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

Ahern & Associates, Inc.
 Contractor

3815 Springfield-Xenia Road
 Springfield, Ohio 45506

James E. Hunsberger
 By _____

5/3/00
 Date _____

City of Mason
 Owner

202 West Main Street
 Mason, Ohio 45040

By _____
 Date _____

CHANGE ORDER

Distribution to:

City Engineer
City Manager
Finance Director
Contractor

Project:

Mason-Montgomery Road Widening and
I&O Railroad Bridge Replacement.

Change Order Number: 9

Initiation Date: 06/15/00

To: Ahern & Associates, Inc.

Contract For: Road and Bridge Construction
Contract Date: October 26, 1998

You are directed to make the following changes in this Contract:

Crown Vetch Seeding	SY	800	\$0.55	\$440.00
Hand Dig Posts	LS	1	\$168.00	\$168.00
Bit Agg Base Course	CY	724	\$66.15	\$47,892.60
Asphalt Surface	CY	210	\$75.08	\$15,766.80
Bit Agg Base Course	CY	-725	\$58.80	(\$42,630.00)
Asphalt Surface	CY	-200	\$66.15	(\$13,230.00)
SK Extra Undercut FA21	LS	1	\$1,140.30	\$1,140.30
Extra Grading SW FA22	LS	1	\$2,362.89	\$2,362.89
CG Removal FA23	LS	1	\$1,962.90	\$1,962.90
Raised CB FA24	LS	1	\$869.04	\$869.04
Edge Line White	MI	-0.48	\$950.00	(\$456.00)
Center Line Yellow	MI	-0.24	\$1,800.00	(\$432.00)
Edge Line	MI	0.23	\$2,782.50	\$639.98
Center Line	MI	0.37	\$5,355.00	\$1,981.35
Channelizing Line	MI	100	\$1.58	\$158.00
Island Marking	MI	54	\$3.68	\$198.72
Transverse Line	MI	470	\$4.62	\$2,171.40
Arrow	EA	1	\$158.00	\$158.00
Word "ONLY"	EA	1	\$210.00	\$210.00
Total				\$19,371.98

Not Valid until signed by owner.

Signature of the Contractor indicates his agreement herewith, including any adjustment in the Contract Sum or Contract Time.

Ahern & Associates, Inc.
Contractor
3815 Springfield-Xenia Road
Springfield, Ohio 45506

City of Mason
Owner
202 West Main Street
Mason, Ohio 45040



By 06/16/00
Date

By _____
Date _____